# BHRUHAT BANGALORE MAHANAGARA PALIKE

## EXTENTION OF TIME PROPOSAL

| | | |
|---|---|---|
| 1 | Name Of Work | Improvements to Roads and Drains Near Gangagamma Temple area Amruthahalli in Ward No 07, Kodigehalli Sub Division |
| 2 | Amount of Work Portion | 3913234.14 |
| 3 | Estimate cost | 40.00 Lakhs |
| 4 | Name Of Contractor | Sri.Ninganagowda V Patil. |
| 5 | Agreement No. | |
| 6 | No. and date Under which the work order has been issued | EE/BTP/E-PMT/253/15-16 , 26.02.2016 |
| 7 | Time limit originally fixed for completion | 90 Days |
| 8 | Date of application by the contractor for granting extension of time | — |
| 9 | Date of receipt of application in the sub-division office | — |
| 10 | Extension granted if any | — |
| | 1. Form | — |
| | 2. Form | — |
| 11 | Work Carried out by the contractor during the original period stipulated in contract | — |
| 12 | Work carried out during the first period of extension | — |
| 13 | Work carried out during 2nd extension | — |
| 14 | Time now applied for | 215 days |
| 15 | Date of recommending time limit applied for | — " — |
| 16 | Wheather the original application of contractor is enclosed | — |
| 17 | Balance work remaining to be done | — nil — |
| 18 | Probable time required for completion of remaining work | — |
| 19 | Cost of work charged establishment charge on the work after the expiry of original period | — |
| 20 | Wheather the notice as per clause has been issued | — |

| | | |
|---|---|---|
| 21 | Remarks of the AEE and the daily rate of penalty proposed | Rs. 4000 - |
| 22 | Remarks of the EE with the daily rate of penalty proposed | Rs. 5250 - |

Assistant Engineer

Asst. Executive Engineer
Kodigehalli Sub- Division,

Executive Engineer
Byatarayanapura Division,

Chief Engineer
Yelahanka Zone